



PERMIT

Permit # _____

**Grating/Floor Plate/Guardrail
Removal Checklist and Permit**

Date		Starting Time	a.m.	p.m.
Company		Date	From	To
Location				
Name of Observer/Sentry				
Nature of Work				
Action Required (check all that apply)				
☐ JHA and SSOW completed	☐ Barricades in place			
☐ Hazard signs posted	☐ Safety harness with self retracting lanyards			
☐ Area inspected	☐ Covers (standard scaffolding planks or equal)			
☐ Observer/Sentry assigned	☐ Cover anchored down			
☐ Dedicated hole watch	☐ Other (specify)			
A floor hole must be covered or barricaded with fixed guardrails at all times. A floor hole cover must be anchored/secured and have a sign in place at all times "DANGER – FLOOR HOLE COVER – DO NOT REMOVE"				
	Name	Signature	Date	
	Contractor Supervisor			
	Contractor HSE Rep.			
	Jacobs Superintendent/CM			
Handing Back of Safe Work Area				
		☐	☐	
Grating/floor plate/guardrail(s) in place; clips attached as appropriate		Yes	No	
If No, what steps are being taken to verify that the area is maintained in a safe condition?				
Post-work SSOW meeting was conducted		Date	Time	
Area Inspected		☐ Yes	☐ No	
Supervisor Name				
Signature				
Date		Time		

Grating/Floor Plate/Guardrail Removal Checklist and Permit

Checklist

	YES	NO
1. Before removing any grating, floor plate, or guardrail, inform the client, project engineer, or other. (If yes, circle which is/are applicable.)	☐	☐
2. Is the removal/installation crew trained/experienced to perform this task?	☐	☐
3. Conduct an SSOW meeting on the hazards and risk mitigation with the removal/installation crew.	☐	☐
4. Walk down the area with the removal team and reinforce the points made at the Toolbox meetings.	☐	☐
5. Place a sign at the bottom access way of the platform to alert workers that grating/floor plate/guardrail sections are removed.	☐	☐
6. Barricade the area below grating to be removed and ensure that no one enters the barricaded area.	☐	☐
7. Ensure that the removal crews have their PPE, harness, proper tools, and equipment for the job – especially barricades and barrier tape.	☐	☐
8. Conduct a pre-work SSOW meeting.	☐	☐
9. Remove the grating panels carefully and place them in a safe place (according to floor-loading limits) to avoid tripping and falling.	☐	☐
10. Tag and bag the clips, screws, etc., and then tie the bag securely to the removed panels.	☐	☐
11. Construct barricade or guardrail system around the opening and highlight with barrier tape.	☐	☐
12. If the work is incomplete at the end of the shift, the grating must be reinstalled at end of workday, or provision is made to construct/place hole covers to protect the holes.	☐	☐
13. Reinstall the removed section as soon as possible and inform the client, project engineer, or other (circle as applicable) to inspect the workmanship.	☐	☐
14. After inspection, remove all signs and barricades and complete housekeeping of the area.	☐	☐
15. Complete a post-work SSOW meeting	☐	☐