

Project		Date	
Description of Load		Crane Model	
Weight of Load		Boom Length	
Weight of Rigging and Crane Block		Jib Length	
Total Erection Load		Maximum Radius of Lift	
Percent Crane Capacity at Maximum Lift Radius		Crane Capacity at Maximum Radius of Lift radius	

RIGGING GEAR REQUIRED – SIZE AND CAPACITY

Shackles		Spreader	
Slings		Tailing Hook-Up	

LOAD AND LIFTING LUG

1. Has the weight of the load been documented or accurately calculated?		2. Are all items that will be lifted with the equipment included in the weight?	
3. Have the lifting lugs that will be used to lift the load been designed for that purpose?		4. Will the lifting lugs be used with the correct shackle? (Pin Diameter no less than 90% of hole diameter)	
5. Will the lifting lugs be loaded only in the strong direction(s) of the lug?		6. Are the lifting lugs visibly free of defects or damage?	
7. Has the load been checked for loose or unsecured items, which might fall off during the lift?		8. For a one-crane lift will the crane hook be over the center of gravity at the initial pick?	

RIGGING GEAR

9. Have the capacities of the slings and shackles been checked for the load?		10. Have the slings and shackles been visually inspected for defects or damage?	
11. Have the sling angles been considered when checking the capacity of the slings and shackles?		12. Has the center of gravity been considered when checking the capacities of the sling and shackles?	

CRANE

13. Is the load greater than 5 tons and greater than 50% of the crane chart capacity?		14. Is the load greater than 20 tons?	
15. Has the crane received a daily inspection and operational check by the operator?		16. Is the crane set up according to the manufacturer's specifications?	
17. Is the crane supported by approved crane mats?		18. If the lift involves more than one crane, can it be made without any possibility of one of the cranes being overloaded?	
19. Has the soil been inspected and determined to be adequate?			

LIFT

20. Has the radius of the lift been checked by a tape measure?		21. Is the lift area free of operating process equipment, piping, or live electrical lines?	
22. Has the area under the lift been barricaded or everyone warned to stay away?		23. Is the wind less than 20 miles per hour?	
24. If there is a possibility for boom or equipment interference, has a rigging layout or clearance study been made?		25. Has one person been designated "Signalperson-in-Charge" for the lift?	

Note: All questions should be answered yes, no, or N/A (not applicable). The Rigging Supervisor must approve any checklist item answered by "no."

Field Rigger Responsible for Lift

Rigging Supervisor