

MATERIAL UNLOAD / HANDLING / STORAGE PERMIT

No unloading activities (including cargo unstrapping or cargo movement) are authorized until this Permit is issued. This Permit applies to unloading, transport to laydown/storage, and transport into the buildings. Once the material is staged inside the Buildings, a Permit is not required.

Section 1: General Requirements			
Supervisor / Lead-Person:		Date & Time:	AM PM
Work Area:			
Unload Description:			
Have area hazards been discussed and reviewed?		☐ Yes	☐ No
Is the truck / trailer chocked or parked on <u>level solid</u> ground?		☐ Yes	☐ No
Has the trailer been Inspected for any damage (including tires, straps, deck, slide rails, etc.) that would affect the unloading process?		☐ Yes	☐ No
Has the cargo been inspected for any load damage (including pallets, supports, wedges, straps, shrink-wrap, etc.)?		☐ Yes	☐ No
Has the cargo been inspected for any load movements/shifting (including pallets, supports, wedges, straps, etc.)?		☐ Yes	☐ No

Section 2: Unloading/Transport			
Does cargo have any potential energy that could cause the cargo to move once unsecured (e.g. pipe rolling, wood shifting, concrete blocks falling, metal sliding, bags slipping, top-loaded items, etc.)? If YES, describe ('Other Hazards Identified' section – Page 2) how energy will be controlled.	Yes ☐	No ☐	N/A ☐
Is cargo weight known? Does lifting equipment (crane, forklift, etc.) have the correct lifting capacity? Do you have the correct lifting equipment (e.g. straps, clevises, fork extensions)?	Yes ☐	No ☐	N/A ☐
Has a cargo lay-down area been pre-identified? Has an area been defined where all personnel will safely stand while load is being moved (area must be in sight of lifting equipment operator and outside any cargo load falling envelope)?	Yes ☐	No ☐	N/A ☐
Has the need for barricading, tag-line use, or spotters been evaluated? Note: Red barricades are needed for all crane unloads.	Yes ☐	No ☐	N/A ☐
Can the load center of gravity be clearly recognized?	Yes ☐	No ☐	N/A ☐
Do straps, chains or their winches/clamps/turn-buckle have any stored energy? If YES, describe ('Other Hazards Identified' section – Page 2) how energy will be controlled to eliminate injury risk.	Yes ☐	No ☐	N/A ☐

If access to the truck is required can it be done using an engineered access point? If NO, describe ('Other Hazards Identified' section – Page 2) how access will be accomplished.	Yes ☐	No ☐	N/A ☐
Will access to the truck place personnel at a fall risk (>6feet)? If YES, describe ('Other Hazards Identified' section – Page 2) what safeguards will be used.	Yes ☐	No ☐	N/A ☐
Is there a plan to support the load from moving/falling while it is being unstrapped? If YES, explain ('Other Hazards Identified' section – Page 2) how risk(s) will be controlled with plan.	Yes ☐	No ☐	N/A ☐
Are there any special precautions or PPE needed to protect health and or the environment from the cargo (i.e. acids, toxins, hydrocarbons, etc.)? If YES, explain ('Other Hazards Identified' section – Page 2) how risk(s) will be controlled with plan.	Yes ☐	No ☐	N/A ☐
If forklift (or other Powered Industrial Truck) will be used to unload, has the driving area been inspected for unlevel, potholes, debris, slick surfaces, mud, standing water, etc.?	Yes ☐	No ☐	N/A ☐
Does unloading require forklift to reach across trailer to the opposite side to pick load(s)? If YES, explain ('Other Hazards Identified' section – Page 2) how control of load(s) will be maintained when picking loads that are on the opposite side of the trailer.	Yes ☐	No ☐	N/A ☐
Have weather issues (temperature, lightning, high winds, snow, or low visibility from dust or fog, etc.) been addressed?	Yes ☐	No ☐	N/A ☐
Have any overhead hazards or material handling hazards been identified? (e.g. power lines, ceilings, racks, piping, tight spaces, roof eaves, etc.) If YES, explain ('Other Hazards Identified' section – Page 2) list and explain controls.	Yes ☐	No ☐	N/A ☐
Each General Requirement item in SECTION 1 above that is checked NO requires a risk control plan. If a risk control plan does not exist, no unloading operations are authorized will be issued. Do risk control plans exist for all checked NO items?	Yes ☐	No ☐	N/A ☐

Section 3: Dunnage

If the material is to be set /stored on dunnage is the dunnage of sufficient quality to support the material without damage?	Yes ☐	No ☐	N/A ☐
Is the dunnage laterally spaced so the weight of the material is effectively balanced?	Yes ☐	No ☐	N/A ☐
Is the dunnage lying flat?	Yes ☐	No ☐	N/A ☐
Have you established walking paths so personnel do not need to step/walk on/over the material?	Yes ☐	No ☐	N/A ☐
Is the material placed so it will not fall from dunnage or tip-over?	Yes ☐	No ☐	N/A ☐
Is the material effectively secured against damage (e.g. contact, weather)?	Yes ☐	No ☐	N/A ☐

Other Unload Hazards Identified and Safety Controls Implemented:

Other Hazards Identified:	Safety Controls Implemented

All persons involved in the task must sign the Permit and acknowledge identified risks and prescribed safety controls.

Print Name	Signature

Supervisor / Lead-Person Approval		
_____	_____	_____
Print Name	Signature	Date

Jacobs or Contractor HSE Approval		
_____	_____	_____
Print Name	Signature	Date