

Section 1. Details of Work at Height (Permit Recipient to complete)					
Contractor Name:		Site Name:			
Location on Site		Permit #			
Details of work to be undertaken					
Date of work		Start time	AM / PM	Finish time	AM / PM
Section 2. Work at Height Checklist (permit recipient to complete)					
Entry and exit points identified for the work at height and where required alternate entry and exit points identified where the work will interfere with normal operations.				Y ☐	N/A ☐
Immediate area affected by the work at height has been barricaded and signs installed.				Y ☐	N/A ☐
Drop zone established, barricaded and signs installed.				Y ☐	N/A ☐
Risk control/s to be implemented: ☐ Fall prevention/edge protection ☐ Fall restraint ☐ Fall arrest Detail equipment to be used (e.g. MEWP and fall arrest):					
A safety observer has been appointed where required. (contractor craft person if needed) Name:				Y ☐	N/A ☐
Work at height access equipment has been inspected and has a current inspection tag attached (i.e. MEWP, Ladder, etc.).				Y ☐	N/A ☐
Work at heights safety equipment has been inspected by a competent person, and has a current quarterly inspection attached.				Y ☐	N/A ☐
Suitable anchor points have been identified by a competent person for the work activity.				Y ☐	N/A ☐
Are temporary anchor points required – if YES assessment by a qualified supervisor required. <i>Note – all temporary anchor points must be removed once work has been completed.</i> Name: Signature: Date:				Y ☐	N/A ☐
An Elevated Work Rescue Plan has been established where : ☐ A worker is using a safety harness to perform the work activity. ☐ A risk assessment for the work activity has a residual risk score of high or greater.				Y ☐	N/A ☐
Additional instructions/information:					

Employees accessing heights:

1. _____

7. _____

2. _____

8. _____

3. _____

9. _____

4. _____

10. _____

5. _____

11. _____

6. _____

12. _____

Section 3. Verification of risk controls (permit recipient to complete)

I have reviewed the risk controls listed in Section 2 and confirm they are appropriate, and have been implemented for the work at height to be undertaken as described in Section 1. Workers involved in this work have been advised of, and understand, the requirements and risks of this work.

Permit Supervisor:

Date:

Jacobs HSE:

Date:

Jacobs Superintendent/CM

Date:

Section 4. Completion of work (permit recipient to complete)

I confirm that the work at height has been completed in accordance with this permit and all work is complete, all tools and equipment removed and the work area has been left in a safe condition.

Permit Supervisor

Date: